

U-Shape										
Premeasurement counted on 13/05/2019										
Name of Work	Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15									
BOQ-20	Supplying, fitting and placing TMT bar reinforcement in sub-structure complete as per drawing and technical specifications complete as per specifications. TMT Bars Fe 500 all leads and lifts as directed by the Engineer in charge of the work.									
SL No.	DESCRIPTION	Shape of Bar	Dia of Bar	Spacing (M)	Nos	Cut Length	Total Length in (M)			
							10	12	16	32
B	Raft CH- 33.075 to 48.075									
	U-shape									
	Length = 15.00									
	Raft Bottom Bar		12	0.175	1	87	1	4.80	-	417.60
	Raft Top Bar		16	0.15	1	101	1	4.60	-	464.60
	Dirtribution		10	0.20	2	23	1	15.00	690.00	-
	Inner Wall		12	0.20	2	76	1	3.25	-	494.00
	Outer Wall		12	0.175	2	87	1	3.60	-	626.40
	Dirtribution		10	0.20	4	14	1	15.00	340.00	-
	Chairs		12		1	35	1	1.50	-	52.50
	U Bar		12		2	15	1	1	-	30.00
Total Length (Rmt)							1,530.00	1,620.50	464.60	-
Unit weight of bar							0.617	0.888	1.567	6.310
Total quantity in KG							944.010	1,439.000	728.030	-
Sub quantity							3.28 Tonne			

3111-04
 Assistant Engineer
 BBMP- SWD, Dasarahalli Zone
 Bengaluru

3-11
 Assistant Executive Engineer
 BBMP- SWD, Dasarahalli Zone
 Bengaluru



Jayashankar

U-Shape										
Premeasurement counted on 13/05/2019										
Name of Work	Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15									
BOQ-20	Supplying, fitting and placing TMT bar reinforcement in sub-structure complete as per drawing and technical specifications complete as per specifications. TMT Bars Fe 500 all leads and lifts as directed by the Engineer in charge of the work.									
SL No.	DESCRIPTION	Shape of Bar	Dia of Bar	Spacing (M)	Nos	Cut Length	Total Length in (M)			
							10	12	16	32
C	Raft CH- 48.075 to 63.075									
	U-shape Length = 15.00									
	Raft Bottom Bar		12	0.175	1	87	1	4.80	-	417.60
	Raft Top Bar		16	0.15	1	101	1	4.60	-	464.60
	Distribution		10	0.20	2	23	1	15.00	690.00	-
	Inner Wall		12	0.20	2	76	1	3.25	-	494.00
	Outer Wall		12	0.175	2	87	1	3.60	-	626.40
	Distribution		10	0.20	4	14	1	15.00	840.00	-
	Chairs		12		1	35	1	1.50	-	52.50
	U Bar		12		2	15	1	1	-	30.00
Total Length (Rmt)							1,530.00	1,620.50	464.60	-
Unit weight of bar							0.617	0.888	1.567	6.310
Total quantity in KG							944.010	1,439.000	728.030	-
3111.04 Sub quantity							3.11 Tonne			



Assistant Engineer
BBMP- SWD, Dasarahalli Zone
Bengaluru

Assistant Executive Engineer
BBMP- SWD, Dasarahalli Zone
Bengaluru

Jayarama K.

U-Shape												
Premeasurement counted on 13/05/2019												
Name of Work	Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15											
BOQ-20	Supplying,fitting and placing TMT bar reinforcement in sub-structure complete as per drawing and technical specifications complete as per specifications. TMT Bars Fe 500 all leads and lifts as directed by the Engineer in charge of the work.											
SL No.	DESCRIPTION	Shape of Bar	Dia of Bar	Spacing (M)	Nos			Cut Length	Total Length in (M)			
									10	12	16	32
D	Raft CH- 66.25 to 63.075											
	U-shape											
	Length = 3.18											
	Raft Bottom Bar		12	0.175	1	19	1	4.80	-	91.20	-	-
	Raft Top Bar		16	0.15	1	22	1	4.60	-	-	101.20	-
	Dirtribution		10	0.20	2	23	1	3.18	146.28	-	-	-
	Inner Wall		12	0.20	2	17	1	3.25	-	110.50	-	-
	Outer Wall		12	0.175	2	19	1	3.60	-	136.80	-	-
	Dirtribution		10	0.20	4	14	1	3.18	178.08	-	-	-
	Chairs		12		1	35	1	1.50	-	52.50	-	-
	U Bar		12		2	15	1	1	-	30.00	-	-
Total Length (Rmt)									324.36	421.00	101.20	-
Unit weight of bar									0.617	0.888	1.567	6.310
Total quantity in KG									200.130	373.850	158.580	-
Sub quantity									0.90	Tonne		



Jabbar 13/5/19
Assistant Engineer
BBMP- SWD, Dasarahalli Zone
Bengaluru

0.73

S. S. Kumar
Assistant Executive Engineer
BBMP- SWD, Dasarahalli Zone
Bengaluru

Jayaram K.

BRUHAT BENGALURU MAHANAGARA PALIKE

Tender Name Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dagarahalli Ward No 15

		Premeasurements Countd, On : 13/05/2019						
9	BOQ No-11	KSRRB M2100-17.2 Plain / Reinforced Cement Concrete design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.70cum and fine aggregates @ 0.47cum, with superplasticiser @ 3lts conforming to IS9103-1999 Reaffirmed-2008, Open Foundation complete as per Drawing and Technical Specification Case - II : With Batching Plant, Transit Mixer and Concrete Pump MORTH Specification No. 1500,1700 & 2100 with all leads and lifts as directed by the engineer in charge of the work.						
		Description of work	Unit	No	Dimensions			Quantity
					L	B	D	
		U-Shape -Raft CH-33.075 to 48.075		1	15.00	(4.3+4.30)/2	0.30	19.35
		U-Shape -Raft CH-48.075 to 66.25		1	18.18	(4.30+4.30)/2	0.30	23.45
		Total quantity						42.80



Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP

Premeasurements Countd. On : 19/05/2019								
10	BOQ No-12	KSRRB M2200-5.12.Design mix M25 sub structure with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.7cum and fine aggregates @ 0.47cum, with superplasticiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008 - i) Upto 5m height. upto 5mtrs height with all leads and lifts as directed by the engineer in charge of the work						
		Description of work	Unit	No	Dimensions			Quantity
					L	B	D	
		U-Shape -Wall CH-33.075 to 48.075		2	15.00	(0.25+0.35) /2	2.40	21.60
		U-Shape -Wall CH-48.075 to 54.425		2	6.35	(0.25+0.35) /2	2.40	9.14
		U-Shape -Wall CH-54.425 to 66.25		2	11.83	(0.30+0.40) /2	2.40	19.87
		Total quantity						50.61



Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP

0	19.87
quantity	50.61

Executive Engineer (S&W)
Dasarahalli Zone, BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE								
Tender Name: Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15								
Premeasurments Countd. On : 15/05/2019								
Sl. No	Description of work	Unit	No	Dimensions			Quantity	
				L	B	D		
4	BOQ No-4	Excavation in marshy soil upto 3m depth for foundation of structures as per drawing and technical specifications, removing the excavated stuff to a lead of 15m, including dewatering, shoring, refilling trenches in 250mm layers, wherever necessary watering and ramming, including cost of all materials, labour complete as per specifications. v . Marshy soil - B Mechanical means as directed by the Engineer in charge of the work.						
	Description of work	Unit	No	Dimensions			Quantity	
				L	B	D		
	Module house colony							
	U-Shape - CH-0.00 to 15.00		1	15.00	(5.08+5.01)/2	0.45	34.05	
	U-Shape - CH-15.00 to 30.00		1	15.00	(4.75+4.59)/2	0.50	35.03	
	Total quantity						69.08	



Babbar 15/5/19
Assistant Engineer,
SWD Dasarahalli Zone, BBMP.

H. Shunme
Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP.

Premeasurments Countd. On : 15/05/2019							
6	BOQ No-8	Providing and filling in Foundation with granite/trap broken metal 100mm. And down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labours with all lead and lift. Complete as per specifications including all lead and as per the directions of engineer in charge of work.					
	Description of work	Unit	No	L	B	D	Quantity
Module house colony							
	U-Shape - CH-0.00 to 15.00		1	15.00	(3.60+3.60)/2	0.30	16.20
	U-Shape - CH-15.00 to 30.00		1	15.00	(3.60+3.60)/2	0.30	16.20
Total quantity							32.40



Babbar 15/5/19
Assistant Engineer,
SWD Dasarahalli Zone, BBMP.

H. Shunme
Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP.

Premeasurments Countd. On : 16/05/2019							
8	BOQ No-10	KSRRB M2100-10 - Plain Cement Concrete M10 with OPC cement @ 220 kgs, with crushed 40mm and down size graded metal coarse aggregates @ 0.84 cum and fine aggregates @ 0.56cum, in foundation mechanically mixed placed in foundation and compacted by vibration including curing for 14 days complete as per specifications MORTH Specification No.2100 with all leads and lifts as directed by the engineer in charge of the work					
	Description of work	Unit	No	L	B	D	Quantity
Module house colony							
	U-Shape -PCC CH-0.00 to 15.00		1	15.00	3.30	0.15	7.43
	U-Shape -PCC CH-15.00 to 30.00		1	15.00	3.30	0.15	7.43
Total quantity							14.86



Babbar 16/5/19
Assistant Engineer,
SWD Dasarahalli Zone, BBMP.

H. Shunme
Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP.

Executive Engineer (SWD)
Dasarahalli Zone, BBMP

20

Premeasurement counted on 17/05/2019										
Name of Work	Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15									
BOQ-20	Supplying,fitting and placing TMT bar reinforcement in sub-structure complete as per drawing and technical specifications complete as per specifications. TMT Bars Fe 500 all leads and lifts as directed by the Engineer in charge of the work.									
SL No.	DESCRIPTION	Shape of Bar	Dia of Bar	Spacing (M)	Nos	Cut Length	Total Length in (M)			
							10	12	16	32

SLAB DRAIN

B	U-Shape -Raft CH-15.00 to 30.00									
	U-shape									
	Length = 15.00									
	Raft Bottom Bar		12	0.175	1	87	1	3.50	-	304.50
	Raft Top Bar		16	0.15	1	101	1	3.30	-	333.30
	Distribution		10	0.20	2	16	1	15.00	480.00	-
	Inner Wall		12	0.18	2	87	1	2.00	-	348.00
	Outer Wall		12	0.150	2	101	1	2.25	-	454.50
	Distribution		10	0.20	4	10	1	15.00	600.00	-
	Chairs		12		1	35	1	1.50	-	52.50
	U Bar		12		2	15	1	1	-	30.00
	Total Length (Rmt)							1,080.00	1,189.50	333.30
	Unit weight of bar							0.617	0.888	1.567
	Total quantity in KG							666.360	1,056.280	522.280
	Sub quantity							2.24 Tonne		



17/5/19
 Assistant Engineer
 BBMP- SWD, Dasarahalli Zone
 Bengaluru

2.24
 Assistant Executive Engineer
 BBMP- SWD Dasarahalli Zone
 Bengaluru

Thy...

Premeasurement counted on 17/05/2019										
Name of Work		Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15								
BOQ-20		Supplying,fitting and placing TMT bar reinforcement in sub-structure complete as per drawing and technical specifications complete as per specifications. TMT Bars Fe 500 all leads and lifts as directed by the Engineer in charge of the work.								
SL No.	DESCRIPTION	Shape of Bar	Dia of Bar	Spacing (M)	Nos	Cut Length	Total Length in (M)			
							10	12	16	32

SLAB DRAIN

A	U-Shape -Raft CH-0.00 to 15.00									
	U-shape									
	Length = 15.00									
	Raft Bottom Bar		12	0.175	1	87	1	3.50	-	304.50
	Raft Top Bar		16	0.15	1	101	1	3.30	-	333.30
	Dirtribution		10	0.20	2	16	1	15.00	480.00	-
	Inner Wall		12	0.18	2	87	1	2.00	-	348.00
	Outer Wall		12	0.150	2	101	1	2.25	-	454.50
	Dirtribution		10	0.20	4	10	1	15.00	600.00	-
	Chairs		12		1	35	1	1.50	-	52.50
	U Bar		12		2	15	1	1	-	30.00
	Total Length (Rmt)						1,080.00	1,189.50	333.30	-
	Unit weight of bar						0.617	0.888	1.567	6.310
	Total quantity in KG						666.360	1,056.280	522.280	-
	Sub quantity						2.24492 Tonne			



Palceale 17/5/19
 Assistant Engineer
 BBMP- SWD, Dasarahalli Zone
 Bengaluru


Shrinivas
 Assistant Executive Engineer
 BBMP- SWD Dasarahalli Zone
 Bengaluru
Jayce

BRUHAT BENGALURU MAHANAGARA PALIKE

Tender Name: Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15

Premeasurments Countd. On : 17/05/2019

9	BOQ No. 11	KSRRB M2100-17.2. Plain / Reinforced Cement Concrete design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.70cum and fine aggregates @ 0.47cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008, Open Foundation complete as per Drawing and Technical Specification Case - II : With Batching Plant, Transit Mixer and Concrete Pump MORTH Specification No. 1500,1700 & 2100 with all leads and lifts as directed by the engineer in charge of the work.						
		Description of work	Unit	No	Dimensions			Quantity
					L	B	D	
Module house colony								
		U-Shape -Raft CH- 0.00 to 15.00		1	15.00	3.00	0.35	15.75
		U-Shape -Raft CH- 15.00 to 30.00		1	15.00	3.00	0.35	15.75
Total quantity								31.50



Assistant Engineer,
SWD Dasarahalli Zone, BBMP.

Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP.

Premeasurments Countd. On : 21/05/2019

10	BOQ No. 12	KSRRB M2200-5.12. Design mix M25 sub structure with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.70cum and fine aggregates @ 0.47cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008 - i) Upto 5m height. upto 5mtrs height with all leads and lifts as directed by the engineer in charge of the work						
		Description of work	Unit	No	Dimensions			Quantity
					L	B	D	
Module house colony								
		U-Shape -Wall CH- 0.00 to 15.00		2	15.00	(0.35+0.35)/2	1.50	15.75
		U-Shape -Wall CH- 15.00 to 30.00		2	15.00	(0.35+0.35)/2	1.50	15.75
Total quantity								31.50




Assistant Engineer,
SWD Dasarahalli Zone, BBMP.

Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP.

BRUHAT BENGALURU MAHANAGARA PALIKE

Tender Name: Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No 15

Premeasurments countd. On : 17/05/2019									
SL No		Description of work	Unit	No	Dimensions			Quantity	
					L	B	D		
4	BOQ No-4	Excavation in marshy soil upto 3m depth for foundation of structures as per drawing and technical specifications, removing the excavated stuff to a lead of 15m, including dewatering, shoring, refilling trenches in 250mm layers, wherever necessary watering and ramming, including cost of all materials, labour complete as per specifications. v . Marshy soil - B Mechanical means as directed by the Engineer in charge of the work.							
		Description of work	Unit	No	Dimensions			Quantity	
					L	B	D		
		Module house colony							
		U-Shape - CH-30.00 to 45.00		1	15.00	(4.65+5.35)/2	0.50	37.50 ✓	
		U-Shape - CH-45.00 to 55.00		1	10.00	(5.0+4.70)/2	0.55	26.68 ✓	
		Total quantity							64.18



Babul 18/5/19
Assistant Engineer,
SWD Dasarahalli Zone, BBMP

Shumme
Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP

Premeasurments Countd. On : 18/05/2019								
6	BOQ No-8	Providing and filling in Foundation with granite/trap broken metal 100mm . And down size, with approved sand including hand packing, ramming , watering, including cost of all materials and labours with all lead and lift. Complete as per specifications including all lead and as per the directions of engineer in charge of work.						
		Description of work	Unit	No	Dimensions			Quantity
					L	B	D	
		Module house colony						
		U-Shape - CH-30.00 to 45.00		1	15.00	(3.60+3.60)/2	0.30	16.20
		U-Shape - CH-45.00 to 53.95		1	8.95	(3.60+3.60)/2	0.30	9.67
		Total quantity						25.87



Babul 18/5/19
Assistant Engineer,
SWD Dasarahalli Zone, BBMP

Shumme
Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP

Premeasurments Countd. On : 19/05/2019									
8	BOQ No-10	KSRRB M2100-10 - Plain Cement Concrete M10 with OPC cement @ 220 kgs, with crushed 40mm and down size graded metal coarse aggregates @ 0.84 cum and fine aggregates @ 0.56cum, in foundation mechanically mixed placed in foundation and compacted by vibration including curing for 14 days complete as per specifications MORTH Specification No.2100 with all leads and lifts as directed by the engineer in charge of the work							
		Description of work	Unit	No	Dimensions			Quantity	
					L	B	D		
		Module house colony							
		U-Shape -PCC CH-30.00 to 45.00		1	15.00	3.30	0.15	7.43	
		U-Shape -PCC CH-45.00 to 55.00		1	9.00	3.30	0.15	4.46	
		Total quantity							11.88



Babul 18/5/19
Assistant Engineer,
SWD Dasarahalli Zone, BBMP

Shumme
Assistant Executive Engineer,
SWD Dasarahalli Zone, BBMP

Premeasurement counted on 20/05/2019										
Name of Work	Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15									
BOQ-20	Supplying,fitting and placing TMT bar reinforcement in sub-structure complete as per drawing and technical specifications complete as per specifications. TMT Bars Fe 500 all leads and lifts as directed by the Engineer in charge of the work.									
SL No.	DESCRIPTION	Shape of Bar	Dia of Bar	Spacing (M)	Nos	Cut Length	Total Length in (M)			
							10	12	16	32

SLAB DRAIN

A	U-Shape -Raft CH- 30.00 to 45.00									
	U-shape									
	Length = 16.35									
	Raft Bottom Bar	12	0.175	1	94	1	3.50	-	329.00	-
	Raft Top Bar	16	0.15	1	110	1	3.30	-	-	363.00
	Dirtribution	10	0.20	2	16	1	16.35	523.20	-	-
	Inner Wall	12	0.18	2	94	1	2.00	-	376.00	-
	Outer Wall	12	0.150	2	110	1	2.90	-	638.00	-
	Dirtribution	10	0.20	4	10	1	16.35	654.00	-	-
	Chairs	12		1	35	1	1.50	-	52.50	-
	U Bar	12		2	15	1	1	-	30.00	-
	Total Length (Rmt)						1,177.20	1,425.50	363.00	-
	Unit weight of bar						0.617	0.888	1.567	6.310
	Total quantity in KG						726.330	1,265.840	568.820	-
	2560.99 Sub quantity						2.56 Tonne			



Sabekal 20/5/19
Assistant Engineer
BBMP- SWD, Dasarahalli Zone
Bengaluru

Al. h. m. m. e. f.
Assistant Executive Engineer
BBMP- SWD, Dasarahalli Zone
Bengaluru

T. p. a. c. c. a. K.

Premeasurement counted on 20/05/2019										
Name of Work	Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15									
BOQ-20	Supplying,fitting and placing TMT bar reinforcement in sub-structure complete as per drawing and technical specifications complete as per specifications. TMT Bars Fe 500 all leads and lifts as directed by the Engineer in charge of the work.									
SL No.	DESCRIPTION	Shape of Bar	Dia of Bar	Spacing (M)	Nos	Cut Length	Total Length in (M)			
							10	12	16	32

SLAB DRAIN

B	U-Shape -Raft CH-45.00 to 53.95									
	U-shape									
	Length = 7.60									
	Raft Bottom Bar	12	0.175	1	44	1	3.50	-	154.00	-
	Raft Top Bar	16	0.15	1	52	1	2.70	-	-	140.40
	Distribution	10	0.20	2	16	1	7.60	229.82	-	-
	Inner Wall	12	0.18	2	44	1	2.90	-	236.06	-
	Outer Wall	12	0.150	2	52	1	3.70	-	355.94	-
	Distribution	10	0.20	4	10	1	7.60	304.00	-	-
	Chairs	12		1	18	1	1.50	-	27.00	-
	U Bar	12		2	7	1	1	-	14.00	-
	Total Length (Rmt)						533.82	787.00	140.40	-
	Unit weight of bar						0.617	0.888	1.567	6.310
	Total quantity in KG						329.370	698.860	220.610	-
	Sub quantity						1.24824 Tonne			




Signature
Assistant Engineer
BBMP- SWD Dasarahalli Zone
Bengaluru

Signature
Assistant Executive Engineer
BBMP- SWD, Dasarahalli Zone
Bengaluru

Signature

Premeasurement counted on 20/05/2019										
Name of Work	Construction of RCC culverts & remodeling of U Shape drain for secondary SWD S Ramesh road to Urdu school in Dasarahalli Ward No.15									
BOQ-20	Supplying,fitting and placing TMT bar reinforcement in sub-structure complete as per drawing and technical specifications complete as per specifications. TMT Bars Fe 500 all leads and lifts as directed by the Engineer in charge of the work.									
SL No.	DESCRIPTION	Shape of Bar	Dia of Bar	Spacing (M)	Nos	Cut Length	Total Length in (M)			
							10	12	16	32
SLAB DRAIN										
	CONNECTING DRAIN									
	U-shape									
	Length = 1.00									
	Raft Bottom Bar		12	0.175	1	7	1	3.50	-	24.50
	Raft Top Bar		16	0.15	1	8	1	2.70	-	21.60
	Dirtribution		10	0.20	2	16	1	1.00	32.00	-
	Inner Wall		12	0.175	2	7	1	2.90	-	40.60
	Outer Wall		12	0.150	2	8	1	3.70	-	59.20
	Dirtribution		10	0.20	4	10	1	1.00	40.00	-
	Chairs		12		1	2	1	1.50	-	3.00
	U Bar		12		2	2	1	1	-	4.00
Total Length (Rmt)							72.00	131.30	21.60	
Unit weight of bar							0.617	0.888	1.567	6.310
Total quantity in KG							44.420	116.590	33.850	-
194.86 Sub quantity							0.36	Tonne		




 Assistant Engineer
 BBMP- SWD Dasarahalli Zone
 Bengaluru


 Assistant Executive Engineer
 BBMP- SWD Dasarahalli Zone
 Bengaluru


 Jayaram K.